Fabrication package - corridor cassette

FP-27-11 | Revision 0 | September 11, 2026, 13:00 | Mara Holt, detailing

R06 | Record date: 2026-09-11 | Units: mm unless noted

1. Issue purpose and register

Issued to CNC lead and bench foreman for the reserved September 14 slot. Project: Fictional North Annex, WC-27 / SA-27. Reference register: CL-207 Rev B, architect design review September 2; IS-27 issue 1; TD-27-09, supplier technical acceptance September 9.

2. Cutting and frame schedule

All dimensions in millimetres. Cladding frame-mounting cutout: 704 horizontal x 900 vertical. Jambs: SJ-16, 16 consumption each side. Head and sill: 30 consumption each. Cutout width adjusted to recenter the vertical veneer joints over the existing carrier module. Maintain the continuous horizontal joint. No other frame throat projections are scheduled.

3. Section and disposition fields

Carrier-to-finished-face projection P: TBC after packer selection. Revised architectural joint-layout review: pending. Supplier decision for adjusted cutout: reference TD-27-09. PM item-specific fabrication release: not attached. Planned CNC start: September 14, 2026, 09:00. Package issue is a detailing transmittal; obtain required release through the project control process.